Original/Duplicate/Triplicate

CONTRACT CERTIFICATE

(For Other Works)

Bill Type::1st & Final Bill

Date.....2021

Zone:BBMP,Yelahanka | Division:BBMP, Byatarayanapura | Sub-Division: Vidyaranyapura

Bill Received No. | Dated | Divisional / Sub-Divisional

Cash Book Voucher No.....Dated.....

Job Code: 010-20-000098

Schedule Docket No. | Head of Account: P3739, Special Development Works | Est.Cost: Rs. 15.00 Lakhs | INDENT NO.: 42431

Name of Work : Providing and Installation of RO Water Plant in Ward No. 10 (Doddabommasandra), Vidyaranyapura Sub Division.

Name of Contractor and Full Address: Sri Mahmmad Farooq, # 205, 9th Cross, Maruthinagara, Bhadrappa Layout, Bangalore - 560094.

Reference to Agreement No. BBMP/EE/BTP/WO/108/2020-21 Date: 11.09.2020

Certified that the measurements were taken by me on: 21/04/21 and recorded of Pages 550220 to 550232 of 5003/19-20 measurement Book No. 5003/2019-20 and that work is satisfactorily executed.

Contractor

Officer-in-charge of work

Certified that measurement were taken by me on / /2021 and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Sub-Division Officer

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

1) Total value of work done or supplies made as per account within

2) Deduct amount to be held in reserve being.....Percent Rs.....

3) " Balance

4) Deduct Payment:

a) Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D.No.....

adjusted towards cash advance recovery of

b) Payments cost store or other material supplied.

Now made recovery of amount creditable to this /other work

Amount paid on this bill Cheque/Cash.

5) Balance being unpaid value of work done held in reserve.

6) Deduct cash advance made on the Office cash Book Voucher No.....

dated .....less adjustments.

7) Net amount due to or from Contractor unadjustments items.

8) Advance to Contractor for materials brought to site (as detailed) within

9) Value of Government materials supplied.

BA	12679	00
IT	-1267	95
L.C	12679	00
CBS	1268	00
GSS	11321	00
SGST	11321	00
Royalty	3392	00
Fine	3000	00
TD	55660	00
Total Amount Adjusted -	1212240	00

B.E (BTP. DIV)

Received Rs.....(in words)... Contractor's Signature

.....

by cash and by adjustment of Payment as per memorandum (in final settlement of all demands)

(For use in the Office)

Witness
1
2

Dated Signature of Contractor

Paid by me by Cheque No.....Dated.....

Stamp

Cash Rs.....

Dated.....

Initials of Officer making payment

Head of Account.....P. 3739.....

Bill Passed for Rs.....1267900=00.....

Statutory Deductions Rs.....55660=00.....By Adjustment

Net Amount Paid Rs.....1212240=00.....By NEFT/RTGS

6/24

Account Superintendent
Byatarayanapura Division
BBMP

Executive Engineer
Byatarayanapura Division
BBMP

Sl No		U	Prev Q
1	Earth work excavation for foundation of buildings, culverts water supply, sanitary line and electrical conduits either in pits or in trenches 1.5m and above in width, **in Hard soil** not exceeding 1.5m, in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50m. after breaking of clods etc., complete and as per the directions of the Engineer-in-charge of the work	Cu	
2	Providing and laying in position plain cement concrete of **mix 1:4:8 with OPC cement @ 180 kgs with 40mm** and down size graded granite metal coarse aggregates @ 0.85cum and fine aggregares @ 0.57 cum machine mixed, concrete laid in layers not exceeding 15cms, thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing etc., complete and as per the directions of the Engineer-in-charge of the work	Cu	
3	Providing and constructing granite / trap / basalt size stone masonry in **foundation with cement mortar 1:6**, stone hammerd dressed in courses not less than 20 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing etc., complete and as per the directions of the Engineer-in-charge of the work	Cu	
4	Providing and constructing granite / trap / basalt size stone masonry in **basement with cement mortar 1:6**, edges of stones chistle dressed in courses not less than 15 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing etc., complete and as per the directions of the Engineer-in-charge of the work	Cu	
5	Filling available excavated earth (excluding rock) in sides of foundations upto plinth in layers not exceeding 20 cms. in depth, compacting each deposited layer by ramming after watering with lead upto 50 m. and lift upto 1.5 m. including cost of all labour etc., complete and as per the directions of the Engineer-in-charge of the work	Cu	
6	Providing and constructing precast concrete solid blocks with compressive strength not les than 35 Kg/sqm with cement mortar 1:4 masonry (quoin, Jamb, closer blocks) with solid concrete blocks of size 40x20x20 cms conforming to I.S: 2185/1965 in superstructure including cost of materials, labour charges, scaffolding, curing etc., complete and as per the directions of the Engineer-in-charge of the work	Sq	
7	Providing and laying in position **reinforced cement concrete of design mix M20 with OPC cement @ 320 kgs, with 20mm and down size graded granite metal**, coarse aggregates @ 0.878 cum and fine aggregates @ 0.459 cum with superplastisiser @ 3lts confirming to IS 9103-1999 reaffirmed-2008 machine mixed, concrete laid in layers not exceeding 15cms thick, vibrated for all works in foundation plinth and ground floor level for roof slabs, staircase, lintels, retaining walls, walls (any thickness) including attached plasters, column, piers, abutments, pillars, posts, struts, buttresses, string or lacing courses, parapets, coping, bed blocks, anchor blocks, plain window cills, fillets etc. including cost of all materials, labour, HOM of machinery, curing, etc., complete and as per the directions of the Engineer-in-charge of the work	Cu	
8	Providing **mild T.M.T. reinforcement for R.C.C** work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost pf	Ton e	
9	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for **vertical surface such as walls at any thickness**, including attached pilasters, buttresses, plinth and string courses cost of all materials, labour etc., complete and as per the directions of the Engineer-in-charge of the work	Sqm	
10	Providing 12mm thick cement plaster in single coat with cement mortar 1:3, to ceiling including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing etc., complete and as per the directions of the Engineer-in-charge of the work	Sqm	
11	Providing 20mm thick cement plaster in single coat with cement mortar 1:4, to stone masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing etc., complete and as per the directions of the Engineer-in-charge of the work	Sqm	
12	Providing lime rendering for plastering to wall and ceiling, including cost of materials, labour, curing etc., complete and as per the directions of the Engineer-in-charge of the work	Sqm	
13	Providing 18mm thick cement plaster in single coat with cement mortar 1:6, to brick masonry including rounding off corners wherever required smooth rendering, providing and removing scaffolding, including cost of materials, labour, curing etc., complete and as per the directions of the Engineer-in-charge of the work	Sqm	
14	Providing and applying two coats with oil bound washable distemper of approved brand and shade on wall surface including priming coat with distemper primer after thoroughly brooming the surface free from mortar drops and other foregin matter including preparing the surface even and sand paper smooth, cost of materials, labours, etc., complete and as per the directions of the Engineer-in-charge of the work	Sqm	
15	Providing and finishing external walls in tow coats with water proof cement paint of approve brand and shade to give an even shade after thourghly brooming the surface to remove all dirt and losse powdered material, free from mortar dops and other foreign matter cost of materials, labours, etc., complete and as per the directions of the Engineer-in-charge of the work	Sqm	
16	Providing and applying enamel metal paint two coats (excluding priming coat) over new steel or other metal surface brushing to give an even shade after cleaning oil, grease, dirt and other foreign matter, including cost of materials, labour, etc., complete and as per the directions of the Engineer-in-charge of the work	Sq	

Measurement		Present Measurement			Total Upto Date		Remarks
	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
	-	25.38	175.07	4443.00	25.38	4443.00	
	-	4.15	4508.38	18710.00	4.15	18710.00	
	-	3.47	3878.49	13458.00	3.47	13458.00	
	-	1.95	4636.21	9041.00	1.95	9041.00	
	-	25.38	117.64	2986.00	25.38	2986.00	
	-	35.70	840.17	29994.00	35.70	29994.00	
		9.58	5445.81	52171.00	9.58	52171.00	
	-	0.86	56141.23	48281.00	0.86	48281.00	
	-	68.39	271.41	18562.00	68.39	18562.00	
	-	18.81	178.78	3363.00	18.81	3363.00	
	-	37.23	192.67	7173.00	37.23	7173.00	
	-	56.04	23.16	1298.00	56.04	1298.00	
	-	53.46	183.41	9805.00	53.46	9805.00	
	-	93.27	65.77	6134.00	93.27	6134.00	
	-	53.46	77.81	4160.00	53.46	4160.00	
	-	9.45	75.96	718.00	9.45	718.00	

Assistant Executive Engineer
Vidyaranyapura Sub Division

Sunitha. N.L
AE Gr II

Sl. No.		
17	Providing and fixing Special make glazed Vitrified tiles (Granomite finis) of approved make, quality and colour of sized 6000x600x10mm thick fixed on existing flooring wit ha special roffe adhesive for flooring and skirting etc., complete including providing spears at required interval and removing stains etc., complete and as per the directions of the Engineer-in-charge of the work	S
18	Providing and laying/fixing cement base, precast pre polished cement concrete, designer tiles 25mm thick conforming to IS 1237 heavy duty tiles for flooring reads of steps of steps and landin, laid on a bed of 12mm thick	S
19	Providing and fixing in position in cement concrete 1:3:6 steel glazed windows and ventilators side hung/top hung fully openable as per approved drawings using Z angles of 25x33x3mm, weighing 1.419Kg/m both for outer and inner frames and central mullion section of size 25x46x3mm weighing 2.28Kg/m duly providing T section 19x19x3mm weighing 0.839 kg/m for glazing of windows not more than 34 cms. c to c including providing and fixing 4mm thick reeded glass with teakwood beading of required size, all steel section should confirm to I.S. 7452:1990, 4nos, of holdfasts of approved size section should be cut to length welded and electrically grinded subdividing frames of unit shall be tenonned and revetted into the frames electrically. All the steel surface shall be thoroughly cleaned free of rust and painted with one coat of anti-corosive paint and finishing with two coats of ready mix paint of approved colour and make including cost of materials, fixtures, labour and HOM of machinery etc., complete and as per the rews, rawl plugs and teak wood gutties to R.C.C.	Sc
20	KSRB: 7.5 Providing and fixing pull and push type rolling shutters of approved make out of 18 guage, 75mm wide cold rolled steel laths of convex corrugation, with side guides and bottom rail, with interlocking arrangements for steel laths by means of alternate clips, suspension shaft with High tension coil type springs two numbers, mounted on specially designed pipe shaft, with bracket plates, guide channels, ball bearing arrangements, for inside & outside locking with push & operations complete Including pulling hooks, 4nos handles wit hall fittings and accessories, painted with a coat of red lead paint (without top cover) cost of materials, labour, HOM of machinery complete as per specifications. Shutter size 3mx2.8m etc., complete and as per the directions of the Engineer-in-charge of the work	Sq
21	Providing, fabricating, assembling and fixing in position anodized aluminium partitions using aluminium sections of mat finish or glassy finish in combination of plain grove, single grove and double grove as per requirements for the frames of overall size 63.5mm x 38.1mm. with thickness of 2mm. having section weight, plain sections 1.05kg/m, single grove thickness 1.95mm. section weight 1.094kg/m, double grove thickness 1.9mm section weight 1.094kg/m and bottom member 114.3mm. x 44.45mm. thickness 3.18mm. weight 2.646 kg/m aluminium louvers section of size 36.5mm x 34.93mm 1.45mm. thick section weight 0.426kg/m; bottom portions provided with 12mm. thick pre-laminated sheet both sides of approved colour lamination exterior grade upto 0.9m height, spacing of vertical member not exceeding 0.6 m c to c; sections are cut to the required lengths, joints mitered and corners grinded subdividing frames tennoned and riveted to the frames; the assembled frame stiffened with corner angles, stripped and fixed with screws,rews, rawl plugs and teak wood gutties to R.C.C.columns on sides, R.C.C. lintels or beams at top and floor at bottom, including cutting chistelling and making good with cement mortar to match the surface; providing and fixing 5.5mm. thick plain glass for middle portion viz., 0.9m. to 2.13 m. and top panel with louvres sections; the glass and panels fitted withglazing clips of 19mmx17.3mm. of thickness 0.9mm. weight 0.124kg/ m, aluminium sections treated for removal of any rust and prevention of further rust formation, coated with greasy materials for non-adherence of mortars or any other sticky materials; vertical members embedded in the flooring by making suitable sized holes and fixing with cement mortar, with necessary opening for fixing of door of standard size (excluding cost of door) all the frame throughly cleaned, free from rust, scale or dirt including cost of materials, fixtures, labour and HOM of machinery complete as per specifications. using aluminium section anodized **to 12 - 15 microns. Page No. 35, Item No. 7**	Sqr
22	Earthwork excavation for pipeline trenches including deporiting or bank up to a lead of 50 mtrs including sharing and strutting danger lighting and using site rails and boming poles at every 100 mtrs wherever necessary as directed in th following strructure manhole. **Page No. 01/ Item No.1.2.2 / PRED SR 2012-13 Hard Soil**	Cur
23	Providing and instalation at site of works P.V.C.Pipes including cost of pipes and specials and incluidng lowring into trenches, laying true to line, level and perfect linking at joints, leak proof including jointing encasing the pipe alround to a depth Not less than 15cm with grave or selected earth avalabile from the execavation Etc., **Page No.15 item No.3.4.2 b PRED SR 2012-13.**	Rm
24	KSRRB M1200-46. Sand filling in wells complete as per drawing and technical specifications MORTH Specification No.1207 Page No. 213, **Page No. 26.124, PWD SR 2016-17**	Cur
25	Refilling the basement and pipeline treanches with secleted available earthe for trench excavation including authority condition in layers from thedi including disponsary of the sunplus earth with a heavy 200 mtrs **Page No. 3 / Item No. 1.6 / PRED SR 2012-13**	Cur
26	KSRB13-6.3-7 : Providing and fixing in position brass gate valve with C.I wheel of approved quality (screwed end) **65mm nominal bore** including cost of all materials, labour and HOM of equipments with all leads complete as per specifications. Specification No.KBS 13.2.6 / 13.3. **P. No.92 / I. No. 13.38 PWD SR 2016-17**	Eac

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
-	-	12.41	1102.32	13680.00	12.41	13680.00	
-	-	4.80	1005.05	4824.00	4.80	4824.00	
-	-	0.00	3269.90	0.00	0.00	0.00	
-	-	4.73	2651.12	12540.00	4.73	12540.00	
-	-	8.76	2995.71	26242.00	8.76	26242.00	
-	-	112.50	161.25	18141.00	112.50	18141.00	
-	-	250.00	134.66	33665.00	250.00	33665.00	
-	-	21.24	2506.56	53239.00	21.24	53239.00	
-	-	91.26	52.32	4775.00	91.26	4775.00	
-	-	5	2341.09	11705.00	5.00	11705.00	

Sunitha. N L
AEN10

Sl. No.

27

10000 LPD R.O. Plant

RAW WATER PUMP:

Quantity : 1No.

Type: Centrifugal Mono Block

MOC & Make : UKL

Motor Rating : 0.75 HP

PRESSURE SAND FILTER:

Quantity : 1No.

Capacity : 1000 LPH

MOC & Make of Housing : UKL

MOC & Make of Cartridge : UKL

Capcity : 100 LPH

MOC & Make of Vessel : UKL

Diameter : 40 mm

Type of Valve : Single Multiport

media : Support bed + Sand

MICRON CARTRIDGE FILTER :

Quantity : 1 Set.

Filter Rating : 5 Microns

Size : 20 " Long

ANTISCALANT DOSING PUMPS:

Quanity : 1 Set

Type : Electro - magnetic

Capacity : 1.5 LPH @ 4 Bar

HIGH PRESSURE PUMP:

Quantity : 1 No

Capacity : 1700 LPH

Type of Pump : Vertical Multistage Centrigugal Pump

MOC : SS 304

Motor Rating : 2 HP, 3 Phase

Maximum Pressure : 12 Kg/ cm2

Make : UKL

RESERVE OSMOSIS SYSTEM :

Quantity : 1 No

Capacity : 1000 LPH

Module Type

Membrane Specifications {Polyamde}

Make of Membrane : UKL

UV STERILISER

Max. Treatment Flow : 1 m3/hr

No. of Lamps : 1 No

Wattage : 39 W

Efficiency : 99.99%

Material of Construction : SS 304

PRODUCT WATER QUALITY:

Appearance : Crystal Clear

Abide by the ISO Standards

S S Tank : 304 Grade with 16 guage 2000 liters Capacity

304 Grade 10 Gauage SS Pipe {with stream valve} 25 Ft

COIN BOOTH DISPENSING UNIT

for 5 Liters & 20 Ltrs Separately

Raw Water Stoage Tank : Dunction - for Storage of Raw Water

Suvitha N L
AE WIO

Original/Duplicate/Triplicate
CONTRACT CERTIFICATE
(For Other Works)

Date.....2

Sub-Division: Vidyaranyapura

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	

Sl No.		Un
	Type / MOC : Two / Three Layered PE tanks White / Transparent in color made from virgin material of food grade Quality suitabke fir the purpose of providing Storage Drinking / Portable Water : 5000 Liters Capacity	No
	ELECTRIFICATION	
28	Supplying and wiring adopting loop system in existing PVC Conduit / casing capping using 1100V grade, COPPER conductor flexible multistrand FRLS PVC insulated, 2 X1.5Sq.mm Cable confirming to the GTP, with a 6Amps flush type SP control switch shall be fixed on the existing plastic sheet / gang box, the other end of the wires shall be terminated with sufficient loose length in a wood/PVC round block. complete for each outlet. GROUP A b) Medium point above 3Mtr upto 6Mtr from tapping point to out let via switch etc., complete and as per the directions of the	Poir
29	c) Long point above 6Mtr upto 10Mtr from tapping point to out let via switch	Poir
30	Supplying and flush mounting teak wooden box without front plank, made of not less than 12mm thick wood, after due groove cutting, Finishing with necessary cement plastering complete (1.6.5) 4"x4"x3" (101x101x76mm) etc., complete and as per the directions of the Engineer-in-charge of the work	Each
31	(1.6.1) 12"x12"x3" (300x300x76mm)	Each
32	(1.6.3)10"x7"x3" (254x178x76mm)	Each
33	Supplying 4mm thick plastic sheet with necessary nitches for fixing switches, regulators etc., and fixing on existing wooden or metal box using N.F. screws etc., complete and as per the directions of the Engineer-in-charge of the work	SqCM
34	Extra for Groove cutting in brick wall/CC floor to the suitable depth for concealing of Conduit/GI pipe and plastering, finishing upto wall surface complete. upto 50mm conduit in brick wall etc., complete and as per the directions of the Engineer-in-charge of the work	Mtr
35	Supplying heavy gauge PVC Conduit Pipe 19/20 mm dia 2 mm thick with suitable size bends, metal junction boxes adhesive paste etc., by groove cutting in the wall and fixing by bracing U or J hooks and cement plastering up to the wall surface and run with 18 SWG GI fish wire run throughout the conduit wherever necessary etc., complete and as per the directions of the Engineer-in-charge of the work	Mtr
36	Supplying and fixing PBBC/Bakelite straight or slant batten holder and wiring with 60w/230 volts lamps etc., complete and as per the directions of the Engineer-in-charge of the work	Each
37	Supplying patti type fluorescent tube light fitting of 2' - suitable for 14 watts fluorescent tube fitting, made out of M.S. Sheet and stove enameled with HF Electronic Ballast , locking type brass contact holders mounted on double fold type sheet base fully wired for use on 230 volts AC . Supply including T5 lamp etc., complete and as per the directions of the Engineer-in-charge of the work	Eac
38	Wiring for lighting/power circuit using one of FRLS PVC insulated 1100V grade, multistrand Copper with low conductor resistance single core wire in open or concealed system of wiring with specified IS-694:1990 & confirming to GTP of GROUP -A 1.5 sqmm etc., complete and as per the directions of the Engineer-in-charge of	Mtr
39	Supplying and fixing cast Aluminum round or oblong type bulk head fitting with GI wire guard, glass cover with 60/100 watts 230V GLS lamp etc., complete and as per the directions of the Engineer-in-charge of the work	Eac
40	Supplying, fixing, wiring, earth electrode for grounding conduits, I.C. cutouts and other equipment's on the meter board using 40mm dia 2.90mm thick GI pipe 2.5 mtr long buried in a pit ... The pit should be filled with equal proportion of salt and charcoal 150mm all-round the pipe to complete depth. The connection from the pipe to the conduit etc., is to be established through GI wire of size as per ISI specification 7.3.3. of IS 732 using 12mm dia bolts, nuts, washers and check nuts etc., the pipe shall have 16 through holes of 122 mm dia etc., complete and as	
41	Supplying of 1.1 KV LT UG cable having aluminum conductor PVC insulated, extruded inner sheathed, galvanized, steel strip (except 2CX10Sq.mm wire armoured) confirming to IS-3975:1990 (No. of Strip indicated in GTP) & extruded PVC outer sheathed armoured cable with specified IS-1554 Part-1:1988 & confirming to GTP of GROUP-A etc., complete and as per the directions of the Engineer-in-charge of the work	Nc
42	Labour charges for laying of 1.1 KV class UG cable in existing trench GI pipe / stoneware pipe / on wall / on pole as required.In existing trench/duct etc., complete and as per the directions of the Engineer-in-charge of the work	M
43	Digging of trench of 0.6m deep x 0.50 mtr wide refilling the trench to the required ground level and consolidating etc., complete For Cutting Road Surface etc., complete and as per the directions of the Engineer-in-charge of the	M
44	Supplying and fixing of class A (medium duty) GI pipe of wall thickness not less than 3.25mm on pole/wall/drain crossing with necessary clamping arrangements for UG cable of 1.1 KV 40mm dia GI pipe etc., complete and as per the directions of the Engineer-in-charge of the work	M
45	Supplying and fixing L.T. cast Iron pot heads suitable for 1.1 KV class UG cable filled with necessary bitumen/insulating compound complete with terminals, clamps, bolts, nuts and washers 16Sqmm etc etc., complete and as per the directions of the Engineer-in-charge of the work	M
	BESCOM Deposit	Nc
	CERTIFICATE	
	1. Certified that the above work done satisfactory and no materials issued from departmentally	**Total**

Division:BBMP, Byatarayanapura

Cash Book Voucher No.....Dated..

Previous Measurement		Present Measurement			Total Upto Date		
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	Remarks
-	-	1	811384.20	811384.00	1.00	811384.00	
-	-	6	210.14	1261.00	6.00	1261.00	
-	-	6	311.35	1868.00	6.00	1868.00	
-	-	30	58.32	1750.00	30.00	1750.00	
-	-	18	99.49	1791.00	18.00	1791.00	
-	-	15	74.62	1119.00	15.00	1119.00	
-	-	33333	0.21	7000.00	33333.00	7000.00	
-	-	30	18.01	540.00	30.00	540.00	
-	-	25	48.03	1201.00	25.00	1201.00	
-	-	4	75.48	302.00	4.00	302.00	
-	-	4	506.90	2028.00	4.00	2028.00	
-	-	15	15.95	239.00	15.00	239.00	
-	-	8	640.70	5126.00	8.00	5126.00	
-	-	1	2338.95	2339.00	1.00	2339.00	
-	-	30.00	120.42	3613.00	30.00	3613.00	
-	-	30.00	9.26	278.00	30.00	278.00	
-	-	25.00	72.90	1823.00	25.00	1823.00	
-	-	4.00	295.91	1184.00	4.00	1184.00	
-	-	1.00	240.16	240.00	1.00	240.00	
		1.00	10000.00	10000.00	1.00	10000.00	136761
				1264194.00		1264194.00	

1264194-00 & 1264194-00

Smitha .M.L
AE-W10

Assistant Executive Engineer